EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Improvements to roads & drains at under ofli Pillappa Layout & RR Layout W.No 12
2	Amount of Work portion	18.00 Lakhs
3	Estimate Cost	18.00 Lakhs
4	Name of Contractor	KM Rani
5	Agreement No	
6	No. and date under which work order is issued	EE/DD/100/ 40th/15-16. dt 31-03-15
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub divisin office	AEE Shettyhalli sub Division.
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	45 /-
12	Work carried out during 1st extension	15 /-
13	Work carried out during 2nd extension	40 /-
14	Time now applied for	
15	Date of recommending time limt applied for	
16	Wheather the original applicationof the contractor is enclosed	
17	Balance or work remaining to be done	
18	Probable time required for completion of remaining worl	BWSSB ಪೈಪ್‌ಲೈನ್ ಕೆಲಸ ಮುಗಿಸಿಕೊಟ್ಟ ನಂತರ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲಾಗುವುದು
19	Cost of work charged establishment charged on the work after the expairy of original period	
20	Wheather notice as per clause of contract has been issued	
21	Remarks of the AEE and the dialy rate of penatly proposed.	Without Penalty Recommended
22	Remarks of the EE with the daily rate of penalty proposed	

AE Rani.N.K.

Asst.Executive Engineer

Executive Engineer
Dasarahalli Division
B.B.M.P

Chief Engineer
Dasarahalli Zone
B.B.M.P